

# ANATOMY OF DARLINGTON

# Darlington Schedule

- Government approval – July, 1977
- First Site Work – 1978
- In Service plan - 1985 to 1988
- Final In Service - 1993

# Schedule Problems

- Economy and Need
- Design Problems
- Major Equipment Failures
- Staffing Problems

# Darlington Cost

- 1977 Planning Estimate - \$5 billion
- 1981 Definitive Estimate - \$7.46 billion
- Final cost - \$14.33 billion

# Cost Issues

- Schedule Changes
- Financial Policy Changes
- Re-engineering and Extra Construction Cost

# Darlington Performance

- Early Years
- Reliability
- Production Cost
- Safety

# CANDU TECHNOLOGY

- Not The Problem